BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to Roads and Drains at Yelahanka old town SC/ST area and A D colony and surrounding areas in Ward No. 02 of Yelahanka Sub division**			
2	Sanctioned Estimate No. And Date	BBMP/CER/YLK2/TS/107/2019-20 date- 28-10-2019 BBMP/~~EE~~/YLK/AS/29/2019-20 date- 28-10-2019			
3	Name of the Contractor	**KRIDL**			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	16/11/2019			
6	Date of Completion	25/01/2021			
7	Measurment Recorded	25/01/2021			
	M.B No	4932			
	Page No	493166 to 493187			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	RATAKRIKANTH MALLI			
	2) Asst. Engineer	CHANDRAKANTHARAJU.P.A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE